

PERFORMANCE TEST CERTIFICATE

Date: 17.02.2023

Customer	Entex Pvt Ltd
Customer Order No.	EPL/2022-23/PO-176-29.12.2022
Work Order No.	81329127/10
Pump Sr. No	81329127/10/1
Pump Model	MISO 80-250 PUMP
Capacity (m ³ /hr)	137.00
Total Head (m)	80.00
Specific Gravity	1.000
Speed (RPM)	2,955
Power Absorbed (kW)	39.22
Recommended Prime Mover Rating (kW)	55.00
Suction Size (mm)	125.00
Delivery Size (mm)	80.00
Impeller Dia (mm)	244
Pump Efficiency %	76.11

**Pump must be operated at near to the duty parameters
stated above for trouble - free operation.**

This is to certify that the pump meets the above specified duty conditions as per IS 9137/ISO 9906 .

Note: Certificate is electronically generated hence no signature is required.

PERFORMANCE TEST CERTIFICATE

Date: 17.02.2023

Customer	Entex Pvt Ltd
Customer Order No.	EPL/2022-23/PO-176-29.12.2022
Work Order No.	81329127/10
Pump Sr. No	81329127/10/2
Pump Model	MISO 80-250 PUMP
Capacity (m ³ /hr)	137.00
Total Head (m)	80.00
Specific Gravity	1.000
Speed (RPM)	2,955
Power Absorbed (kW)	39.22
Recommended Prime Mover Rating (kW)	55.00
Suction Size (mm)	125.00
Delivery Size (mm)	80.00
Impeller Dia (mm)	244
Pump Efficiency %	76.11

**Pump must be operated at near to the duty parameters
stated above for trouble - free operation.**

This is to certify that the pump meets the above specified duty conditions as per IS 9137/ISO 9906 .

Note: Certificate is electronically generated hence no signature is required.

PERFORMANCE TEST CERTIFICATE


Date: 17.02.2023

Customer	Entex Pvt Ltd
Customer Order No.	EPL/2022-23/PO-176-29.12.2022
Work Order No.	81329127/20
Pump Sr. No	81329127/20/1
Pump Model	MISO 100-315H PUMP
Capacity (m ³ /hr)	137.00
Total Head (m)	80.00
Specific Gravity	1.000
Speed (RPM)	2,300
Power Absorbed (kW)	41.14
Recommended Prime Mover Rating (kW)	76HP
Suction Size (mm)	125.00
Delivery Size (mm)	100.00
Impeller Dia (mm)	312
Pump Efficiency %	72.55

**Pump must be operated at near to the duty parameters
stated above for trouble - free operation.**

This is to certify that the pump meets the above specified duty conditions as per IS 9137/ISO 9906 .

Note: Certificate is electronically generated hence no signature is required.




Wilo Mather & Platt Pumps Pvt. Ltd.
E-25, Gokul Shirgaon, Kolhapur - 416 234

COMPLIANCE CERTIFICATE

Customer : - M/s Entex Pvt Ltd.
Customer Order reference & Date : - EPL/22-23/PO-176 **Dated:** - 29.12.2022
WMPPL Order Ref. : - 81329127
Project. : - Metro Cash & Carry Complex , Bangalore

Sr. No.	Art. No.	Pump Description	Qty.
30	8224016	Helix First V 1010 Duty: 10.8m³/hr @ 80mtr head Pump Sr. No. 80000473001 Pump Sr. No. 80000473002 Jockey pump	02 No.

This is to certify that, the above-mentioned pumps are manufactured as per WILO Manufacturing standard found in order, Accepted.



QA 02-32-1

AUTHORISED SIGNATORY

PERFORMANCE TEST CERTIFICATE

Date: 17.02.2023

Customer	Entex Pvt Ltd
Customer Order No.	EPL/2022-23/PO-224-29.12.2022
Work Order No.	81329084/60
Pump Sr. No	81329084/60/3
Pump Model	MISO 65-200 PUMP
Capacity (m ³ /hr)	97.20
Total Head (m)	50.00
Specific Gravity	1.000
Speed (RPM)	2,950
Power Absorbed (kW)	17.24
Recommended Prime Mover Rating (kW)	30.00
Suction Size (mm)	100.00
Delivery Size (mm)	65.00
Impeller Dia (mm)	199
Pump Efficiency %	76.75

**Pump must be operated at near to the duty parameters
stated above for trouble - free operation.**

This is to certify that the pump meets the above specified duty conditions as per IS 9137/ISO 9906 .

Note: Certificate is electronically generated hence no signature is required.